

## Project Title: 0109 - Temporary Physical Infrastructures in the Cantonments

**Name of Implementing Agency:** Department of Urban Development and Building Construction (DUDBC), Division Offices

**Status:** Completed

**Location:** All 28 cantonment sites

**Beneficiaries:** Maoists combatants

### Objectives:

- To develop physical infrastructures in all of the 28 Cantonments for the use of combatants, UN monitors and the Interim Task Force.



### Summary of Achievements:

- The target of the following activities are fully achieved:

Barbed wire fencing	18.71 Km
Construction of Division Offices	3
Construction of kitchens and toilets for UN monitors	7 each
Construction of residence for UN monitors	1
Container and UN area fencing	7
Fixing sanitary works	4

*The progresses in other activities versus target, as of 15 May 2008, are as follows:*

- Construction of health centers: 13/12 (one additional centre was constructed due to demand in Dahaban camp). Project's overall expected output is 20.
- Construction of platoon's toilets: 6/7 (one toilet in Arunkhola camp was not found to be necessary). Project's overall expected output is 7.
- Construction of platoon's kitchen: 249/239 (additional demands for toilets were 7 in Dudhauri, and 5 in Ranibas, while one toilet each was not found to be necessary in Khayarmara, and Tila camps). Project's overall expected estimate is 255.
- Electrification: 42/52 (Sainamaina camp was short of 10). Project's overall expected output is 52.

### Outcomes:

- Improved living condition of combatants in the cantonments.
- Improved health condition of combatants due to availability of health services, toilets and kitchens.

### Issues:

Inadequate maintenance of the used facilities.